

WEEKLY UPDATE FOR RENOVATION WORK IN BLDG. 60

AUGUST 2022:

- **16AUG22:** The contractor has completed all work in the barracks rooms, including painting, floor installation, drywall patching, and electrical work. Wall protection was also installed throughout the 1st deck. Renovations are still on track for an August completion.
- **09AUG22:** The contractor has finished painting on the 1st and 2nd deck in the east and west wing corridors, 3rd deck in the west wing corridor, and 4th deck in the east and west wings on the port side. Drywall patching is complete in all deck corridors and sheet vinyl floor and luxury vinyl tile floor was installed on the 3rd deck in the east and west wing on the port side. Renovations remain on schedule for completion in late August.
- **03AUG22:** The construction contractor for renovations finished painting on the 3rd and 4th deck in the east wing on the port side, as well as on the 2nd deck in the west wing corridor. Drywall patching is complete on the 1st and 2nd deck in the east and west wing corridors and sheet vinyl floor and luxury vinyl tile floor was installed on the 2nd deck in the west wing on the port side. Renovations continue steadily on schedule throughout the rest of Bldg. 60.

JULY 2022:

- **26JUL22:** The construction contractor has finished sheet vinyl floor and luxury vinyl tile floor installation in the east and west wings of the 1st deck on the port side. Painting in the east and west wings of the 2nd deck on the port side was completed and bathroom caulking work is finished throughout the entirety of the building. Renovations continue steadily on schedule throughout the rest of the building.
- **19JUL22:** The construction contractor has finished drywall patching in the west wing of the 2nd deck on the port side and painting in the west wing of the 1st deck on the port side. New floor installation was also completed in the east wing of the 1st floor on the port side. Drywall patching, painting and flooring installation continues steadily on schedule throughout the rest of Building 60.
- **12JUL22:** The construction contractor finished drywall patching in the west wing of the 2nd deck on the port side and painting in the west wing of the 1st deck on the port side. New floor installation was also completed in the east wing of the 1st floor on the port side. Drywall patching, painting and flooring installation continues steadily on schedule throughout the rest of Building 60.
- **05JUL22:** The construction contractor finished drywall patching in the port side east and west wings of the 1st deck and painting in the port side east wing on the 1st deck. Drywall patching, flooring installation and painting continues steadily on schedule throughout the rest of Bldg. 60.

JUNE 2022:

- **28JUN22:** The construction contractor for renovations to Comfort Hall (Building 60) finished floor demolition and prep on the 2nd deck east and west wings on the port side, as well as on the 3rd deck west wing on the starboard side. New floor installation was also completed on the 2nd deck east wing on the starboard side. Drywall patching, flooring installation and painting continues steadily on schedule throughout the rest of Building 60.
- **21JUN22:** The construction contractor for renovations to Comfort Hall (Building 60) finished drywall patching on the 1st deck of the port side and painting on the 4th deck of the starboard side. Drywall patching, flooring installation and painting continues steadily on schedule throughout the rest of Building 60.
- **15JUN22:** The construction contractor for renovations to Comfort Hall (Building 60) finished drywall patching on the 1st and 4th decks, floor installation on the 3rd deck of the west wing on the starboard side, and painting on the 4th deck of the east wing on the starboard side. Drywall patching, flooring installation and painting continues steadily on schedule throughout the rest of Building 60.
- **08JUN22:** The construction contractor for renovations to Comfort Hall (Building 60) finished outlet installation on the 2nd, 3rd and 4th deck of the port side and drywall patching on the 1st and 3rd deck of the starboard side. Floor demolition and prep has begun on the 2nd deck of the port side east wing. Flooring installation, painting and bathroom caulking continues throughout Building 60.

MAY 2022:

- **31MAY22:** *The construction contractor for renovations to Comfort Hall (Building 60) is finishing drywall patching and installation of electrical outlets and luxury vinyl tile flooring for the starboard-side rooms. Work has begun on the port side, as floor demolition and prep is complete in the West Wing on the port side of the 1st deck.*
- **26MAY22:** *The construction contractor for renovations to Comfort Hall (Building 60) is continuing drywall patching, painting, and luxury vinyl tile flooring installation for the starboard-side rooms on the east and west wings on the 1st, 2nd and 3rd deck. Electrical outlet installation is complete on the 2nd, 3rd and 4th deck of the east and west wings on the starboard side.*
- **17MAY22:** *The construction contractor for renovations to Comfort Hall (Building 60) is continuing drywall patching and painting for the starboard-side rooms on the east and west wings on the 1st deck. Demolition of flooring is complete on the starboard-side rooms for the 3rd and 4th deck.*
- **05MAY22:** *The construction contractor has completed demolition of all starboard-side rooms on the 1st and 2nd deck in both wings of Bldg. 60. Demolition continues on starboard-side rooms for the 3rd and 4th deck. Once renovations of this group of rooms is complete, the contractor will shift work to port-side rooms.*

APRIL 2022:

- **19APR22:** *The construction contractor has completed initial set up and survey in Comfort Hall (Building 60) and renovations have begun on the 1st deck of each wing. Renovation work will eventually progress from the 1st deck up through each deck, spanning the whole of Comfort Hall.*
- **06APR22:** *The construction contractor is on site in Comfort Hall (Building 60) conducting initial set up and survey for interior space renovations. In the coming days, renovations will begin on the 1st deck of each wing, and then move up through each deck. The renovations consist of a comprehensive refresh of living spaces, including new paint, flooring/carpet, trim, bathroom caulking, and window treatments. Repairs to existing bathroom finishes and fixtures will be made and new appliances and fixtures for the kitchen will be installed. Lastly, electrical upgrades will provide safe, reliable power for a microwave oven and refrigerator in each room.*

MARCH 2022:

- **24MAR22:** *Naval Facilities Engineering Systems Command has awarded a project to rehabilitate portions of Bldg. 60 (Comfort Hall). The general schedule for the work to be done is in the process of being determined and finalized, but work is tentatively expected to begin within the next few weeks with an estimated project completion date of late August 2022. The rehab work will address several quality-of-life issues including paint, flooring/carpet, trim, bathroom caulking, floors, and electrical infrastructure.*

Note: The updates on this page appeared on the Naval Support Activity Bethesda website from March 24 to August 16, 2022. Once major renovation work was complete, the site switched focus on the final phases of preparing Bldg. 60 to reopen. Updates on that work will continue to be provided on a weekly basis until the building is fully reopened.